

Inspection Certificate

Certificate No.: 00-SWH-11-SYN01

Date: Nov.28, 2000

Customer	<u>Sycamore Networks</u>	Customer Order No.	<u>6049</u>
Serial No.	<u>L001190</u>	Customer's Part No.	<u>N/A</u>
Model No.	<u>N108LRST-SSS9</u>	Connector Type	<u>I/O: BSC II/UPC</u>
Description	<u>LT800 1x8 SM Fiber optic Switch Module, TTL control, Latching type</u>	Pigtail Type	<u>1.0 ± 0.1 Meter, φ900- μm loose tube, SMF-28 fiber pigtails</u>
Wavelength	<u>1550nm</u>		

1x8 Switch Test Report

I. Optical Performance (dB) (with two connectors):

Ports	Insertion Loss	Back Reflection	P.D.L.
01	1.11	-56	Pass
02	1.25	-56	Pass
03	1.08	-56	Pass
04	0.96	-56	Pass
05	0.94	-55	Pass
06	1.15	-56	Pass
07	0.98	-56	Pass
08	1.12	-56	Pass

II. Function Test: O.K.

We hereby certify that the products herein described in this certificate have been tested and inspected, and meet customer's specification requirements and LighTech's Standards.

f Steven-aa

Manager/Quality Assurance